Blair County Municipal Waste Management Plan Revision
Updated Project Schedule

R E V I S E D F E B R U A R Y 2013

(Actual Date)		2011 Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2012 Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2013 Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov
4/7/2011 +/-	PADEP 901 Planning Grant Contract Execution with Blair County				X																								B			P				
June 2011	Barton & Loguidice Contract Effective Start Date						X																						L			O				
Summer 2011	Blair County SWAC Formation																												A			S				
																													I			S				
ongoing	Blair County SWAC Meeting (actual or scheduled)								X												X	X	X	X		X	X	X	R			I				
																																B				X
2011	B&L Negotiations with PADEP - to Confirm Plan Update Cost Eligibility for 901 Reimbursement																												C	X	X	L	X			
																													O			E				
	90-day Grant Deadline Extension by PADEP -Substantial Plan Revision																												U							
																													N			B				
	Project Website Setup for Project Documents																												T			L				
																													Y			A				
																																I				
	COUNTY PLAN REVISION DOCUMENT TASKS																												9			R				
																													0							
	Data Gathering , Background, Site Visits																												1							
	Develop **Surveys**, Mail and Tabulate Responses, Followup Calls:																												P			G				
	a) Municipal, Wastewater Plants, Waste Haulers, Infectious/ Chemo. Waste Handlers																												L			R				
	b) SWAC/ Municipality Priorities and Goals Reasessment Survey																												A			A				
	Describe **Existing Systems**																												N			N				
																													N			T				
	Population and Waste Projections , Future Capacity Needs																												I							
																													N							
	Disposal Technology **Alternatives**																												G			D				
																																E				
	Recycling Strategies / WARM Model/ Benefits																															A				
																													G			D				
	Key Issues - Funding Strategies, Program Responsibilities/ Op's, Etc.																												R			L				
																													A			I				
	Waste Capacity Assurance - **Solicitation of Interest** Process																												N			N				
																													T			E				
	Draft Plan Revision Documents																												D			E				
																													E			X				
	Plan Revision Document(s) Iterations, **Finalization**																												A			T				
	Public Participation																												D			E				
																													L			N				
	PLAN REVIEW AND APPROVALS																												I			S				
																													N			I				
	SWAC Final Draft Plan Review, CC's Release as Draft for Review																											X	E			O				
																																N				
	Draft Plan to PADEP, IRC, Municipalities, Publica. of Notice																												A			?				
																													P							
	90-day Formal Public Review/ Comment Period																												R							
																													I							
	Draft Plan Public Hearing																												L			X				
																													7							
	Tabulate Comments, Comment Response Doc, Finalize Plan Revision																																			
	Review Comments with SWAC, Recommendation to CC's to Adopt Plan Revision																																X			
	Review Plan Revision with CC's																																X			
	Final Plan Adoption by CC's																																X			
	Municipal Ratification Period for Plan (90 Days) - "50/50" Ratification																																			X
	Tabulate Ratification Results, Final Plan Revision Submission to DEP																																			X